

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS  
1st QUARTER, CY 2021**

Province, City or Municipality: **PUDTOL, APAYAO**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>Social Development</b>								
Rehabilitation of School Building	Malibang E/S	485,367.06	Jan, 3, 2021	March 8, 2021	100.00%	485,367.06		completed
Improvement and Repair of Public Market	Poblacion	1,693,009.06	Dec. 5, 2019	March 18, 2020	100.00%	1,693,009.06		completed
<b>Economic Development</b>								
<b>Environmental Development</b>								
Construction of Handwashing Facility	Municipal Wide	1,976,856.93	Nov. 30 2020	March 1, 2021	100.00%	291,914.44		Completed
Construction of Tourism Center Phase II	Lower Maton	799,818.71	Nov. 30 2020	Jan. 15, 2021	100.00%	799,818.71		Completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**JAMES H. A. JADSAC**  
 Municipal Budget Officer

  
**HECTOR REUEL D. PASCUA**  
 Municipal Mayor