## CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES

REGION: CORDILLERA ADMINISTRATIVE REGION CALENDAR YEAR: 2024
PROVINCE: APAYAO QUARTER: 2nd

CITY/MUNICIPALITY: PUDTOL

				Target	Project Status		No. 0f	
Program or Project	Location	Total Cost	Date Started	Completion	% of	Total Cost Incurred	Extension, if	Remarks
				Date	Completion	to Date	any	
Ilmnrovement/Renair of BHS & Renair of BHH	Cabatacan, Cacalaggan, Malibang, Poblacion	2,090,831.32	March 6, 2024	May 26, 2024	100%	2,090,831.32		completed
Concreting of Road, Purok Rosal (Cabatacan, Pudtol, Apayao)	Cabatacan	1,796,997.18	June 4, 2024	August 28, 2024	7.225%			on-going

We hereby certify that we reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

JANTH A. JADSAC Municipal Budget Officer ELSO M. DE LA CRUZ, CPA Municipal Accountant

HECTOR REUEL D. PASCUA Municipal Mayor