

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES**  
FOR THE FIRST QUARTER, CY 2021

Province, City or Municipality: **PUDTOL**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. Of Extension, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Upgrading of San Mariano-San Jose Brgy. Road at at Brgy. San Mariano	San Mariano	4,632,223.43	Nov. 30, 2020	March 1, 2021	95%	4,400,612.26		On-going
Upgrading of Purok 3 Brgy. Road at Brgy. Alem	Alem	3,091,907.45	Nov.30, 2020	Feb. 27, 2021	95%	2,937,312.08		On-going
Upgrading of Malibang-Simud Brgy. Road at Brgy Malibang	Malibang	3,091,071.78	Nov. 30, 2020	Feb.27, 2021	100%	3,091,071.78		completed
Construction of MPDP	Cacalaggan	248,436.91	Nov. 19, 2020	Dec. 9, 2020	100.00%	248,436.91		completed
Construction of MPDP	Mataguisi	248,436.91	Nov. 19, 2020	Dec. 9, 2020	100.00%	248,436.91		Completed
Concreting of Swan-Amkiland-Doña Loreta FMR	amkiland -Swan	995,281.99	Nov.19, 2020	Dec. 23, 2020	100.00%	995,281.99		Completed
Improvement of Comfort rooms	Poblacion	291,914.44	Nov. 26, 2020	Dec. 26, 2020	100.00%	291,914.44		completed
Costruction of Palaisdaan sa Barangay	L.T Balag	249860.46	Dec. 31, 2020	Jan.15, 2021	100.00%	249,860.46		completed

We hereby certify that we reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**JANY H. JADSAC**  
Municipal Budget Officer

  
**CELSO M. DE LA CRUZ, CPA**  
Municipal Accountant

  
**HECTOR REUEL D. PASCUA**  
Municipal Mayor