


**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
THIRD QUARTER, CY 2021**

Province, City or Municipality: **PUDTOL, APAYAO**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development None								
Economic Development None								
Environmental Development Installation of Street lights	Cabatacan	398,496.05	July 30 2021	September 10, 2021	100%	398,496.05		Completed
Improvement of Access Road to Warehouse	Swan	1,197,686.88	July 14, 2021	September 2, 2021	100%	1,197,686.88		Completed
Improvement of Sanitary Landfill	Swan	589,982.91	September 2, 2020	October 27, 2020	100%	589,982.91		completed (not previously reported)
Improvement of Poblacion-Cabagaoan FMR	Poblacion	995,000.00	June 26, 2021	August 23, 2021	100%	995,000.00		completed (not previously reported)
Construction of San Jose Bagubu Road	San Jose	4,989,942.99	June 26, 2021	September 23, 2021	65.00%	3,243,462.94		on-going (not previously reported)
Construction of MPDP	Emilia	248,500.92	June 26, 2021	July 16, 2021	100%	248,500.92		completed (not previously reported)

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


JAY H. A. JADSAC
 Municipal Budget Officer


HECTOR REUEL D. PASCUA
 Municipal Mayor