



CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE FIRST QUARTER, CY 2022

Province, City or Municipality: **PUDTOL**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. Of Extension, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Improvement/Rehabilitation of BHS	Alem	497,642.77	Dec.28, 2021	Feb. 26,2022	100%	497,642.77		completed (not previously reported)
Improvement/Rehabilitation of BHS	San Jose	497,946.12	Dec.28, 2021	Feb. 26,2022	100%	497,946.12		completed (not previously reported)
Improvement of EKB Memorial gymnasium and multi-purpose Building	Poblacion	8,991,994.74	Oct. 5, 2021	June 7, 2022	57%	5,122,739.40		on-going

We hereby certify that we reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


JANE H.A. JADSAC
Municipal Budget Officer


CELSO M. DE LA CRUZ, CPA
Municipal Accountant


HECTOR REUEL D. PASCUA
Municipal Mayor