


CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE SECOND QUARTER, CY 2022

Province, City or Municipality: **PUDTOL**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. Of Extension, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Doña Loreta-Pippig-Poblacion Farm to Market Road (1,130.00In.m)	Poblacion - Doña Loreta	10,991,994.38	May 28, 2022	Oct. 6, 2022	10%			on-going
Construction of Sta. Maria-Cabagaoan Farm to Market Road (1,380.00 In.m)	Poblacion	10,945,138.24	May 28, 2022	August 31, 2022	50%			on-going
Improvement of EKB Memorial Gymnasium and Multi-purpose Building	Poblacion	8,991,994.74	Oct. 5, 2021	June 7, 2022	85%	7,643,195.53		on-going

We hereby certify that we reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


JANY H.A. JADSAC
Municipal Budget Officer


CELSO M. DE LA CRUZ, CPA
Municipal Accountant


HECTOR REUEL D. PASCUA
Municipal Mayor