


**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
THIRD QUARTER, CY 2022**

Province, City or Municipality: **PUDTOL, APAYAO**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development								
Installation of Street Lights	Swan	199,191.56	Sept. 7, 2022	Oct. 17, 2022	60.00%	119,514.94		on-going
Improvement of Municipal Multi-purpose Building	Poblacion	1,996,178.05	Sept. 17, 2022	Dec. 10, 2022	47.00%	932,414.77		on-going
Economic Development								
Improvement of San Mariano-San Agustin-Sta Maria-San Jose FMR Phase I	San Mariano	2,497,004.58	Sept. 7, 2022	Oct. 22, 2022	45%	1,118,658.05		on-going
Improvement of Purok Masilalay FMR	Lower Maton	998,199.50	Sept. 9, 2022	Oct. 16, 2022	100%	998,199.50		completed
Concreting of Purok I Access Road	Alem	989,852.26	Sept. 1, 2022	Nov. 3, 2022	59%	582,231.10		on-going
Improvement of Malibang-Simud FMR	Malibang	1,488,659.69	Sept. 14, 2022	Nov.14, 2022	45%	666,026.35		on-going
Environmental Development								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


JAYETH A. JADSAC
 Municipal Budget Officer


HECTOR REUEL D. PASCUA
 Municipal Mayor